

Division of Health Service Regulation

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: HAL037001	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING: _____	(X3) DATE SURVEY COMPLETED R 08/03/2017
---	---	--	--

NAME OF PROVIDER OR SUPPLIER

STREET ADDRESS, CITY, STATE, ZIP CODE

GATES HOUSE

**11 COMMERCE DRIVE
GATESVILLE, NC 27938**

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
{C 000}	Initial Comments Report of a Biennial Follow Up Construction Survey by Suzanna Fay conducted on August 3, 2017. There are deficiencies from the Biennial Follow Up Construction Survey that remain to be corrected. Therefore, further action is required.	{C 000}		
{C 101}	Existing Licensed Fac- No less than '71 Rules SECTION .0300 - PHYSICAL PLANT 10A NCAC 13F .0301 APPLICATION OF PHYSICAL PLANT REQUIREMENTS The physical plant requirements for each adult care home shall be applied as follows: (2) Except where otherwise specified, existing licensed facilities or portions of existing licensed facilities shall meet licensure and code requirements in effect at the time of construction, change in service or bed count, addition, renovation, or alteration; however in no case shall the requirements for any licensed facility where no addition or renovation has been made, be less than those requirements found in the 1971 "Minimum and Desired Standards and Regulations" for "Homes for the Aged and Infirm", copies of which are available at the Division of Health Service Regulation at no cost; This Rule is not met as evidenced by: 1. Based on observation and interview with Building Maintenance and Staff, the facility failed to meet the Code requirements in effect at the time of construction or alteration of the Special Locking System installed on the exits. Findings on August 3, 2017: a. Fire Alarm Control Panel - the special locking	{C 101}		

Division of Health Service Regulation

LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE

TITLE

(X6) DATE

Kan McGowan

Executive Director

9/14/17

Division of Health Service Regulation

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: HAL037001	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING: _____	(X3) DATE SURVEY COMPLETED R 08/03/2017
NAME OF PROVIDER OR SUPPLIER GATES HOUSE		STREET ADDRESS, CITY, STATE, ZIP CODE 11 COMMERCE DRIVE GATESVILLE, NC 27938		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
{C 101}	Continued From page 1 system does not have a wiring diagram posted at the FACP. On the wiring diagram, provide the electrical panel and circuit breaker number that energizes the system. Interview with Staff revealed that the fire alarm company was creating the wiring diagram and had not yet produced the document.	{C 101}	(a)The wiring diagram is now posted. Completed on 8/17/17.	
{C 189}	Building Equipment Maintained Safe, Operating SECTION .0300 - PHYSICAL PLANT 10A NCAC 13F .0311 OTHER REQUIREMENTS (a) The building and all fire safety, electrical, mechanical, and plumbing equipment in an adult care home shall be maintained in a safe and operating condition. (k) This Rule shall apply to new and existing facilities with the exception of Paragraph (e) which shall not apply to existing facilities. This Rule is not met as evidenced by: 1. Based on observations, the Building fire safety was not maintained in a safe and operating condition. This could expose residents, all to fire/smoke if not contained in Room or compartment of origin. Findings on August 3, 2017: a. Men Restroom - the radiation damper for the HVAC return grille activated and cannot close fully as it is hitting screws than extend in to the duct. At the time of this survey, the screw had not been removed or secured. b. Exterior Dryer Room - leaks have deteriorated the ceiling finish. The finish is damaged through the sheetrock.	{C 189}	(a). Vent covers were rotated with screws not extended into the duct 9/14/17 Mpulse contacted vendor on 9/14/17	

Division of Health Service Regulation

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: HAL037001	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING: _____	(X3) DATE SURVEY COMPLETED R 08/03/2017
NAME OF PROVIDER OR SUPPLIER GATES HOUSE		STREET ADDRESS, CITY, STATE, ZIP CODE 11 COMMERCE DRIVE GATESVILLE, NC 27938		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
{C 195}	Continued From page 2	{C 195}		
{C 195}	Hot Water System	{C 195}		
	SECTION .0300 - PHYSICAL PLANT 10A NCAC 13F .0311 OTHER REQUIREMENTS (d) The hot water system shall be of such size to provide an adequate supply of hot water to the kitchen, bathrooms, laundry, housekeeping closets and soil utility room. The hot water temperature at all fixtures used by residents shall be maintained at a minimum of 100 degrees F (38 degrees C) and shall not exceed 116 degrees F (46.7 degrees C). (k) This Rule shall apply to new and existing facilities with the exception of Paragraph (e) which shall not apply to existing facilities. This Rule is not met as evidenced by: 1. Based on Observation, the Facility failed to maintain the hot water temperature at all fixtures used by residents to be a minimum of 100 degrees Fahrenheit and shall not exceed 116 degrees Fahrenheit. Findings on August 3, 2017: a. Bedrooms 232, 215's Bathrooms - the sink had a hot water temperature of 78 and 80 degrees Fahrenheit, respectively.			
{C 199}	Exhaust Ventilation	{C 199}	(1a). The water in the bathroom sinks were allowed to run for approximately 8 minutes to come up to temperature Temperature check on 9/14/17 at 108-109 degree Fahrenheit.	
	SECTION .0300 - PHYSICAL PLANT 10A NCAC 13F .0311 OTHER REQUIREMENTS (g) The spaces listed in this Paragraph shall be provided with exhaust ventilation at the rate of two cubic feet per minute per square foot. This requirement does not apply to facilities licensed			

Division of Health Service Regulation

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: HAL037001	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING _____	(X3) DATE SURVEY COMPLETED R 08/03/2017
NAME OF PROVIDER OR SUPPLIER GATES HOUSE		STREET ADDRESS, CITY, STATE, ZIP CODE 11 COMMERCE DRIVE GATESVILLE, NC 27938		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
{C 199}	Continued From page 3 before April 1, 1984, with natural ventilation in these specified spaces: (1) soiled linen storage; (2) soil utility room; (3) bathrooms and toilet rooms; (4) housekeeping closets; and (5) laundry area. (k) This Rule shall apply to new and existing facilities with the exception of Paragraph (e) which shall not apply to existing facilities. This Rule is not met as evidenced by: 1. Based on Observation and testing with a thin plastic sheet, the facility failed to maintain the ventilation system in proper working order. This could affect all residents, staff, and visitors by preventing the exhausting of odors. Findings on August 3, 2017: a. Entire Building - except for about 5 Bedroom on the front hall near the SCU Staff Station the exhaust ventilation system did not work. Interview with Staff revealed that approximately 1/2 of the fans had been repaired. The remaining fans needed additional parts at a substantial cost. The expense is being reviewed and approved by the Owner.	{C 199}	(1a). Waiting for a quote approval from our corporate office to schedule a work start date. This was forwarded to the Corporate office on 8/15/2017.	