

Division of Health Service Regulation

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: HAL068036	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING _____		(X3) DATE SURVEY COMPLETED 12/06/2023
NAME OF PROVIDER OR SUPPLIER CARLISLE AT CARRBORO		STREET ADDRESS, CITY, STATE, ZIP CODE 624 JONES FERRY ROAD CARRBORO, NC 27510			
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE	
C 000	Initial Comments Report of Construction Section Biennial Survey conducted by Suzanna Fay on December 6, 2023. Records indicates that this facility was first licensed October 17, 1990 as a Home for the Aged. The facility is currently licensed for 120 Beds. Therefore, this facility was surveyed for conformance with the applicable portions of the 2005 Rules for Licensing of Adult Care Homes of Seven or More Beds, and applicable portions of the 1978 (Revision 10) Edition, of the North Carolina Building Code(s), Institutional Occupancy, and the 1987 Minimum Standards and Regulations for Homes for the Aged in effect at time of initial licensure. Deficiencies have been cited and a Plan of Correction is required.	C 000	The facility has contacted United Sprinkler Company, Inc to come in and complete our annual Fire Alarm Inspection and our annual Fire Sprinkler Inspection. Any issued found will be repaired and competed by United Sprinkler Company, Inc. All issues cited will be reviewed by all staff and monitored by the Administrator, RCC and the quality team assurance team in our QA meetings.	1/10/24	
C 111	Must Have Current San. & Fire Safety Reports SECTION .0300 - PHYSICAL PLANT 10A NCAC 13F .0302 DESIGN AND CONSTRUCTION(f) The facility shall have current sanitation and fire and building safety inspection reports which shall be maintained in the home and available for review. This Rule is not met as evidenced by: 1. Review of records revealed that the facility did not have current fire and building safety inspection reports maintained in the home and available for review. Findings on December 6, 2023: a. The most recent Fire Alarm System inspection report available was dated October 6, 2022.	C 111			

Division of Health Service Regulation
LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE

Antonia Beatty

TITLE FACILITY MANAGER

(X6) DATE 1/26/24

Division of Health Service Regulation

STATE FORM

6899

U4EK21

If continuation sheet 1 of 11

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: HAL068036	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING _____	(X3) DATE SURVEY COMPLETED 12/06/2023
NAME OF PROVIDER OR SUPPLIER CARLISLE AT CARRBORO		STREET ADDRESS, CITY, STATE, ZIP CODE 624 JONES FERRY ROAD CARRBORO, NC 27510		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
C 111	Continued From page 1 b. The most current Fire Sprinkler System inspection report available was dated November 18, 2022.	C 111		
C 160	Outside Premises-Clean, Safe SECTION .0300 - PHYSICAL PLANT 10A NCAC 13F .0305 PHYSICAL ENVIRONMENT (m) The requirements for outside premises are: (1) The outside grounds of new and existing facilities shall be maintained in a clean and safe condition; This Rule is not met as evidenced by: 1. Observations revealed that the outside grounds were not maintained in a clean and safe condition. Findings on December 6, 2023: a. Leaves covered the walkways at the back exits rendering the walks nearly invisible.	C 160	The facility maintenance team will clear the leaves from the walkways and the back exits. This will clear the area for residents or employees to walk with more visibility. The facility manager will review the work to make sure it is properly completed. All issues cited will be reviewed by all staff and monitored by the Administrator, RCC and the quality team assurance team in our QA meetings.	12/20/23

Division of Health Service Regulation

C 164	Housekeeping and Furnishings-Clean, Repaired SECTION .0300 - PHYSICAL PLANT 10A NCAC 13F .0306 HOUSEKEEPING AND FURNISHINGS (a) Adult care homes shall: (1) have walls, ceilings, and floors or floor coverings kept clean and in good repair; (2) have no chronic unpleasant odors; (3) have furniture clean and in good repair; (e) This Rule shall apply to new and existing facilities. This Rule is not met as evidenced by:	C 164	
-------	---	-------	--

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: HAL068036	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING _____	(X3) DATE SURVEY COMPLETED 12/06/2023
NAME OF PROVIDER OR SUPPLIER CARLISLE AT CARRBORO		STREET ADDRESS, CITY, STATE, ZIP CODE 624 JONES FERRY ROAD CARRBORO, NC 27510	
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)
			(X5) COMPLETE DATE

Division of Health Service Regulation

C 164	Continued From page 2 1. Observations revealed that the walls, ceilings and floors were not kept clean and in good repair. Findings on December 6, 2023: a. Room 223 Bath - there is an excessive amount of dust on the exhaust fan grille. b. There are yellow stains on the corridor ceiling outside of Room 221 from a prior leak. c. Room 213 Bath - the sink and its base cabinet have been removed to install a wall mounted sink. The walls and floor have not been repaired where the vanity was removed. d. 200 Hall Laundry - there is an excessive amount of lint as well as trash and clothing items behind the dryers. e. 100 Hall Men's Side Men's Employee Toilet - there are stains on the ceiling. f. Activity Room - the door hardware is loose. g. Room 303 - there is a small section of the cove base that has fallen off by the bathroom. h. Room 303 Bath - the sink and its base cabinet have been removed to install a wall mounted sink. The walls and floor have not been repaired where the vanity was removed. 2. Observations revealed that the furnishings were not kept in good repair. Findings on December 6, 2023: a. Room 121 Bath - the soap dispenser is broken and no longer attached to the wall.	C 164	The facility maintenance and housekeeping team will clean the exhaust fans grille, they will paint over the stains, and they will repair the walls and floors for where the vanity was removed. The housekeepers will clean behind the washer and dryer making sure there is no trash or debris. The facility maintenance team will tighten up any loose hardware and replace any missing base boards. The facility manager will review the work to make sure it is properly completed. All issues cited will be reviewed by all staff and monitored by the Administrator, RCC and the quality team assurance team in our QA meetings.	1/21/24
C 185	Fire Safety-Rehearsals on Each Shift SECTION .0300 - PHYSICAL PLANT 10A NCAC 13F .0309 PLAN FOR EVACUATION (b) There shall be rehearsals of the fire plan quarterly on each shift in accordance with the	C 185	The facility maintenance team will replace the soap dispenser on the wall. The facility manager will review the work to make sure it is properly completed. All issues cited will be reviewed by all staff and monitored by the Administrator, RCC and the quality team assurance team in our QA meetings.	12/30/23

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING _____	(X3) DATE SURVEY COMPLETED
	HAL068036		12/06/2023

Division of Health Service Regulation

NAME OF PROVIDER OR SUPPLIER CARLISLE AT CARRBORO		STREET ADDRESS, CITY, STATE, ZIP CODE 624 JONES FERRY ROAD CARRBORO, NC 27510		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
C 185	Continued From page 3 requirement of the local Fire Prevention Code Enforcement Official. (c) Records of rehearsals shall be maintained and copies furnished to the county department of social services annually. The records shall include the date and time of the rehearsals, the shift, staff members present, and a short description of what the rehearsal involved. (f) This Rule shall apply to new and existing facilities. This Rule is not met as evidenced by: 1. Review of records revealed that the fire rehearsals did not include a short description of what the rehearsal involved. Findings on December 6, 2023: a. The fire rehearsal logs did not have a short description of what the rehearsal involved.	C 185	The facility will start documenting a short fire rehearsal description of what the fire drill consisted of on its fire log. The facility manager will review the work to make sure it is properly completed. All issues cited will be reviewed by all staff and monitored by the Administrator, RCC and the quality team assurance team in our QA meetings.	1/21/24
C 189	Building Equipment Maintained Safe, Operating SECTION .0300 - PHYSICAL PLANT 10A NCAC 13F .0311 OTHER REQUIREMENTS (a) The building and all fire safety, electrical, mechanical, and plumbing equipment in an adult care home shall be maintained in a safe and operating condition. (k) This Rule shall apply to new and existing facilities with the exception of Paragraph (e) which shall not apply to existing facilities. This Rule is not met as evidenced by: 1. Based on observation there is a failure to maintain the facility's fire safety equipment in a safe operating condition. The occupants in the smoke compartment could be affected if doors do	C 189		

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: HAL068036	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING _____	(X3) DATE SURVEY COMPLETED 12/06/2023
---	--	--	---

Division of Health Service Regulation

NAME OF PROVIDER OR SUPPLIER		STREET ADDRESS, CITY, STATE, ZIP CODE		
CARLISLE AT CARRBORO		624 JONES FERRY ROAD		
		CARRBORO, NC 27510		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
C 189	Continued From page 4 not completely close and latch to help limit the spread of smoke or fire to the area of origin. Findings on December 6, 2023: a. The left hand door at the smoke barrier wall by the Beauty Salon did not release when the fire alarm was activated. 2. Based on observation there is a failure to maintain the building's fire safety systems in a safe condition. Holes or gaps at penetrations through fire resistant rated ceilings could allow fire and smoke to spread beyond the area of origin. Findings on December 6, 2023: a. Main Office - the fire caulk for the cable penetration in the back corner/corridor side has fallen out leaving a hole in the fire resistant rated ceiling. b. Main Hall - two of the sprinkler head escutcheon rings have dropped leaving gaps in the fire resistant rated ceiling. c. Facility Manager's Office - the sprinkler head is missing its escutcheon ring. d. Women's Hall Telephone Room - the fire caulk for the telephone line has fallen loose. e. Hot Water Heater/Panel Room - there are two unsealed penetrations. f. Room 218 - there is a hole in the ceiling at the base of the light. g. There is a small hole in the ceiling from a previous leak outside of Room 221. h. There is a general pattern of unsealed cable penetrations where new phone/data lines were installed. i. 200 Hall Laundry - there is an unsealed conduit penetration over the washers. j. Panel Room - there is one unsealed conduit not caulked where it penetrates the ceiling.	C 189	The facility will have the left-hand door repaired so it will release when the fire alarm is activated. The doors will close upon the activating of the fire alarm. The facility manager will review the work to make sure it is properly completed. All issues cited will be reviewed by all staff and monitored by the Administrator, RCC and the quality team assurance team in our QA meetings. The facility will caulk all openings leading into the ceiling with red fire caulk. They will fire caulk the main office, women's hall telephone room, hot water heaters, any unsealed cables, conduits, and any new telephone lines. The facility will caulk all holes in the ceiling and walls and replace all escutcheon rings that are missing from the sprinkler systems. The facility maintenance team will attach a new latch to the attic access in the dining room. The facility manager will review the work to make sure it is properly completed. All issues cited will be reviewed by all staff and monitored by the Administrator, RCC and the quality team assurance team in our QA meetings.	12/23/23 1/10/24

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: HAL068036	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING _____	(X3) DATE SURVEY COMPLETED 12/06/2023
---	--	--	---

Division of Health Service Regulation

NAME OF PROVIDER OR SUPPLIER CARLISLE AT CARRBORO		STREET ADDRESS, CITY, STATE, ZIP CODE 624 JONES FERRY ROAD CARRBORO, NC 27510		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
C 189	Continued From page 5 There are several sleeves not sealed at the sleeve opening and there is a hole cut to run a conduit that has not been filled. k. Medication Room - the sprinkler head's escutcheon ring is missing. l. Medication Room - there are several 1/2" diameter holes in the ceiling where the old light fixtures were removed. m. Dining Room - the attic access panel is not fully closed leaving an opening in the fire resistant rated ceiling. n. Kitchen - there are multiple 3/4" diameter holes in the ceiling where the old light fixtures were removed. o. A number of the water heaters have been replaced. The conduits penetrating the ceiling at each of the units have not been sealed. 3. Based on observation fire safety equipment has not been inspected to assure it has been maintained in a safe and operable condition. Occupants of the facility could be affected if fire safety equipment in the smoke compartment did not operate when needed to provide fire protection. Findings on December 6, 2023: a. The fire extinguishers were last inspected in April of 2022. 4. Based on observation the facility's fire safety equipment is not maintained in operating condition. Failure to maintain fire safety equipment in operating due to sprinkler heads being obstructed could affect occupants in the fire compartment if the sprinkler head could not suppress a fire. Findings on December 6, 2023: a. Main Hall Storage Room - the sprinkler head	C 189	The facility has hired United Sprinkler Company to inspect all fire extinguishers and properly label them. Documentation from United Sprinkler Company will be available for review. All issues cited will be reviewed by all staff and monitored by the Administrator, RCC and the quality team assurance team in our QA meetings. The facility will have the ceiling fan removed and replaced with a regular light. The facility manager will review the work to make sure it is properly completed. All issues cited will be reviewed by all staff and monitored by the Administrator, RCC and the quality team assurance team in our QA meetings. The facility will have the sprinkler heads cleaned of debris and or dust. The facility manager will review the work to make sure it is properly completed.	1/6/24 12/20/23 12/20/23

If continuation sheet 8 of 12

If continuation sheet 9 of 12

If continuation sheet 10 of 12

If continuation sheet 11 of 12

Division of Health Service Regulation

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: HAL068036	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING _____	(X3) DATE SURVEY COMPLETED 12/06/2023
NAME OF PROVIDER OR SUPPLIER CARLISLE AT CARRBORO		STREET ADDRESS, CITY, STATE, ZIP CODE 624 JONES FERRY ROAD CARRBORO, NC 27510		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
C 189	Continued From page 10 and the door frame at the bottom right side of the door that ranges from approximately 1/2" at the bottom to 1/4" inch at the top of the gap.	C 189		
C 195	Hot Water System SECTION .0300 - PHYSICAL PLANT 10A NCAC 13F .0311 OTHER REQUIREMENTS (d) The hot water system shall be of such size to provide an adequate supply of hot water to the kitchen, bathrooms, laundry, housekeeping closets and soil utility room. The hot water temperature at all fixtures used by residents shall be maintained at a minimum of 100 degrees F (38 degrees C) and shall not exceed 116 degrees F (46.7 degrees C). (k) This Rule shall apply to new and existing facilities with the exception of Paragraph (e) which shall not apply to existing facilities. This Rule is not met as evidenced by: 1. Observations revealed that the hot water supply at all fixtures used by residents was not maintained between 100 degrees F and 116 degrees F. Findings on December 6, 2023: a. 100 Hall Men's Side - the water temperature did not reach 100 degrees F at several tested sinks.	C 195	The facility will have the hot water heaters repaired or replace to make sure they are maintaining the correct water temperature. The facility manager will review the work to make sure it is properly completed. All issues cited will be reviewed by all staff and monitored by the Administrator, RCC and the quality team assurance team in our QA meetings.	1/21/24