

MSDH - Health Facilities Licensure and Certification

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: 70TH	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 - MAIN BUILDING 01 B. WING _____	(X3) DATE SURVEY COMPLETED 09/14/2022
NAME OF PROVIDER OR SUPPLIER TIPPAH COUNTY NURSING HOME		STREET ADDRESS, CITY, STATE, ZIP CODE 1005 CITY AVENUE NORTH RIPLEY, MS 38663		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
M1245	45.41.1 Date of Construction & Life Safety... Date of Construction and Life Safety Code Compliance. 1. Buildings constructed after the effective date of these regulations shall comply with the edition of the Life Safety Code (NFPA 101) effective on the date of construction. 2. Buildings constructed prior to the effective date of these regulations shall comply with Chapter 13 of the Life Safety Code (NFPA 101), 1985 edition. This Statute is not met as evidenced by: Based on observations, the facility failed to provide all the generator required components as accordance to NFPA 110 section 5.6.6 and NFPA 99 section 6.4.1.1.17. The deficient practice affected the entire facility on day of survey. Findings include: On 9/14/22 at 12:50 PM, observation revealed the generator lacked a complete remote annunciator panel in a constantly monitored location of the facility (ex. Nurses station or receptionist desk ...). The finding was acknowledged by the Administrator and Maintenance Supervisor verified this observation during the exit interview on 9/14/22.	M1245	1 Generator Annunciator wiring was ordered on 9/22/2022. Annunciator was wired from existing generator on 9/26/2022. Annunciator Panel is at Tippah County Nursing Home's nurses station at this time, however, the panel is not functioning properly. A new annunciator panel was ordered on 9/29/2022 and Cummins will be here to install new annunciator panel on 10/03/2022. 2 All residents have the potential to be affected by the deficient practice. 3 a. The Generator Annunciator Panel is located at the Tippah County Nursing Home's nurses station. It has been wired from the existing generator. Panel is not fully functioning at this time, but Cummins will be here on 10/03/2022 to install new annunciator panel. When new annunciator panel is installed, staff will be in-serviced by Maintenance Supervisor on their responsibilities. In-service will also be added to new hire orientation. 3 b. The Emergency Generator policy	10/3/22

Mississippi State Department of Health

LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE

TITLE

(X6) DATE

Electronically Signed

09/30/22

MSDH - Health Facilities Licensure and Certification

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: 70TH	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 - MAIN BUILDING 01 B. WING _____	(X3) DATE SURVEY COMPLETED 09/14/2022
NAME OF PROVIDER OR SUPPLIER TIPPAH COUNTY NURSING HOME		STREET ADDRESS, CITY, STATE, ZIP CODE 1005 CITY AVENUE NORTH RIPLEY, MS 38663		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
M1245	Continued From page 1	M1245	was updated 9/27/2022 to include The annunciator panel, that is connected to generator, will be stationed at Health and Rehab nurses station and will be monitored by staff. If there are any problems with panel, staff is to notify maintenance immediately. Health and Rehab is synonymous with nursing home. New policy was approved by Medical Staff on 9/27/2022. New policy was added to new hire orientation by Clinical Development nurse. See Attached Policy. 3 c. The annunciator panel is not properly functioning. The new panel is expected to arrive on 10/03/2022 and Cummins is expected to be here on 10/03/2022 for installation. It is expected to be fully functioning on 10/03/2022. Compliance is expected on 10/03/2022. 4 The Administrator developed a Quality Improvement Monitor on 9/29/2022 to ensure generator annunciator is installed and working properly. Compliance will be monitored weekly by Administrator until compliance is met. Once compliance is met, Administrator will monitor monthly times one year to ensure compliance continues. Administrator will add it to facility Quality scorecard. The Quality Assurance Committee will review results monthly to assure compliance or take corrective action, if applicable.	