

DEPARTMENT OF HEALTH AND HUMAN SERVICES
CENTERS FOR MEDICARE & MEDICAID SERVICES

PRINTED: 06/10/2024
FORM APPROVED
OMB NO. 0938-0391

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: 255072	(X2) MULTIPLE CONSTRUCTION A. BUILDING 02 - WINSTON COUNTY NURSING HOME B. WING _____		(X3) DATE SURVEY COMPLETED 03/27/2024
NAME OF PROVIDER OR SUPPLIER WINSTON COUNTY NURSING HOME			STREET ADDRESS, CITY, STATE, ZIP CODE 17560 EAST MAIN STREET LOUISVILLE, MS 39339		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE	
K 000	INITIAL COMMENTS 42 CFR 483.70(b) The facility must meet the applicable provisions of the 2012 (existing) Edition of the Life Safety Code (LSC) of the National Fire Protection Association (NFPA).	K 000			
K 918 SS=F	Electrical Systems - Essential Electric Syste CFR(s): NFPA 101 Electrical Systems - Essential Electric System Maintenance and Testing The generator or other alternate power source and associated equipment is capable of supplying service within 10 seconds. If the 10-second criterion is not met during the monthly test, a process shall be provided to annually confirm this capability for the life safety and critical branches. Maintenance and testing of the generator and transfer switches are performed in accordance with NFPA 110. Generator sets are inspected weekly, exercised under load 30 minutes 12 times a year in 20-40 day intervals, and exercised once every 36 months for 4 continuous hours. Scheduled test under load conditions include a complete simulated cold start and automatic or manual transfer of all EES loads, and are conducted by competent personnel. Maintenance and testing of stored energy power sources (Type 3 EES) are in accordance with NFPA 111. Main and feeder circuit breakers are inspected annually, and a program for periodically exercising the components is established according to manufacturer requirements. Written records of maintenance and testing are maintained and readily available. EES electrical panels and circuits are marked, readily identifiable, and	K 918		4/25/24	

LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE

TITLE

(X6) DATE

Electronically Signed

04/12/2024

Any deficiency statement ending with an asterisk (*) denotes a deficiency which the institution may be excused from correcting providing it is determined that other safeguards provide sufficient protection to the patients. (See instructions.) Except for nursing homes, the findings stated above are disclosable 90 days following the date of survey whether or not a plan of correction is provided. For nursing homes, the above findings and plans of correction are disclosable 14 days following the date these documents are made available to the facility. If deficiencies are cited, an approved plan of correction is requisite to continued program participation.

DEPARTMENT OF HEALTH AND HUMAN SERVICES
CENTERS FOR MEDICARE & MEDICAID SERVICES

PRINTED: 06/10/2024
FORM APPROVED
OMB NO. 0938-0391

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: 255072	(X2) MULTIPLE CONSTRUCTION A. BUILDING 02 - WINSTON COUNTY NURSING HOME B. WING _____		(X3) DATE SURVEY COMPLETED 03/27/2024
NAME OF PROVIDER OR SUPPLIER WINSTON COUNTY NURSING HOME			STREET ADDRESS, CITY, STATE, ZIP CODE 17560 EAST MAIN STREET LOUISVILLE, MS 39339		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE	
K 918	Continued From page 1 separate from normal power circuits. Minimizing the possibility of damage of the emergency power source is a design consideration for new installations. 6.4.4, 6.5.4, 6.6.4 (NFPA 99), NFPA 110, NFPA 111, 700.10 (NFPA 70) This REQUIREMENT is not met as evidenced by: Based on the review of documentation, the facility failed to properly document records of testing the generator annually as directed by NFPA 99 sections 6.4.4.1.1.3 and 6.4.4.2. This deficient practice had potential of affecting the entire facility on the day of facility survey. Findings include: On 3/27/24 at 11:30 AM, the facility could not produce documentation of monthly load testing of the generator for the Main "Dogwood" facility. The finding was acknowledged by the Administrator and Maintenance Supervisor during the exit interview on 3/27/24.	K 918	Winston County Nursing Home provides the plan of correction (POC) without admitting or denying the validity or existence of the alleged deficiency. The POC is prepared and/or executed solely because it is required by the federal and state law. The facility reserves the rights to contest the survey findings through informal dispute resolution, formal appeal proceedings or any administrative or legal proceedings. 1.Successful monthly load testing of the generator for Dogwood was completed by Maintenance Personnel on 4/1/24. 2.All residents have the potential to be affected by this deficient practice. 3.Maintenance team was educated on Inspection and Testing of Emergency Generators on 3/28/24. The Maintenance Director spoke with Taylor Power Systems regarding the backorder of the defective automatic transfer switch for the 1 out of 3 switches for Dogwood generator. The backordered part was shipped to Taylor Power Systems on 4/2/24 and will be scheduled for replacement upon arrival. The Maintenance Department will resume testing of the Dogwood generator		

DEPARTMENT OF HEALTH AND HUMAN SERVICES
CENTERS FOR MEDICARE & MEDICAID SERVICES

PRINTED: 06/10/2024
FORM APPROVED
OMB NO. 0938-0391

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: 255072	(X2) MULTIPLE CONSTRUCTION A. BUILDING 02 - WINSTON COUNTY NURSING HOME B. WING _____		(X3) DATE SURVEY COMPLETED 03/27/2024
NAME OF PROVIDER OR SUPPLIER WINSTON COUNTY NURSING HOME			STREET ADDRESS, CITY, STATE, ZIP CODE 17560 EAST MAIN STREET LOUISVILLE, MS 39339		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE	
K 918	Continued From page 2	K 918	according to the monthly testing requirements to achieve compliance. 4. To monitor compliance the Maintenance Director will send copies of all the monthly testing records to the Administrator. Administrator will audit monthly testing for all 4 generators and keep copies of all documentation in the Administrator's office. Administrator will report any findings for review to the Quality Assurance Committee on 4/25/24 and then monthly for 3 months.		