

DEPARTMENT OF HEALTH AND HUMAN SERVICES
CENTERS FOR MEDICARE & MEDICAID SERVICES

PRINTED: 10/25/2024
FORM APPROVED
OMB NO. 0938-0391

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: 255327		(X2) MULTIPLE CONSTRUCTION A. BUILDING G6 - MARTHA COKER - GREENHOUSE UNIT 06 B. WING _____		(X3) DATE SURVEY COMPLETED 09/26/2024	
NAME OF PROVIDER OR SUPPLIER MARTHA COKER GREEN HOUSE HOME				STREET ADDRESS, CITY, STATE, ZIP CODE 2041 GRAND AVE YAZOO CITY, MS 39194			
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)			ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)		(X5) COMPLETION DATE
K 000	INITIAL COMMENTS 42 CFR 483.70(a) The facility must meet the applicable provisions of the 2012 (existing) Edition of the Life Safety Code (LSC) of the National Fire Protection Association (NFPA).			K 000			
K 918 SS=F	Electrical Systems - Essential Electric Syste CFR(s): NFPA 101 Electrical Systems - Essential Electric System Maintenance and Testing The generator or other alternate power source and associated equipment is capable of supplying service within 10 seconds. If the 10-second criterion is not met during the monthly test, a process shall be provided to annually confirm this capability for the life safety and critical branches. Maintenance and testing of the generator and transfer switches are performed in accordance with NFPA 110. Generator sets are inspected weekly, exercised under load 30 minutes 12 times a year in 20-40 day intervals, and exercised once every 36 months for 4 continuous hours. Scheduled test under load conditions include a complete simulated cold start and automatic or manual transfer of all EES loads, and are conducted by competent personnel. Maintenance and testing of stored energy power sources (Type 3 EES) are in accordance with NFPA 111. Main and feeder circuit breakers are inspected annually, and a program for periodically exercising the components is established according to manufacturer requirements. Written records of maintenance and testing are maintained and readily available. EES electrical panels and circuits are marked, readily identifiable, and			K 918			11/29/24

LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE

TITLE

(X6) DATE

Electronically Signed

10/10/2024

Any deficiency statement ending with an asterisk (*) denotes a deficiency which the institution may be excused from correcting providing it is determined that other safeguards provide sufficient protection to the patients. (See instructions.) Except for nursing homes, the findings stated above are disclosable 90 days following the date of survey whether or not a plan of correction is provided. For nursing homes, the above findings and plans of correction are disclosable 14 days following the date these documents are made available to the facility. If deficiencies are cited, an approved plan of correction is requisite to continued program participation.

DEPARTMENT OF HEALTH AND HUMAN SERVICES
CENTERS FOR MEDICARE & MEDICAID SERVICES

PRINTED: 10/25/2024
FORM APPROVED
OMB NO. 0938-0391

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: 255327	(X2) MULTIPLE CONSTRUCTION A. BUILDING G6 - MARTHA COKER - GREENHOUSE UNIT 06 B. WING _____		(X3) DATE SURVEY COMPLETED 09/26/2024
NAME OF PROVIDER OR SUPPLIER MARTHA COKER GREEN HOUSE HOME			STREET ADDRESS, CITY, STATE, ZIP CODE 2041 GRAND AVE YAZOO CITY, MS 39194		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE	
K 918	Continued From page 1 separate from normal power circuits. Minimizing the possibility of damage of the emergency power source is a design consideration for new installations. 6.4.4, 6.5.4, 6.6.4 (NFPA 99), NFPA 110, NFPA 111, 700.10 (NFPA 70) This REQUIREMENT is not met as evidenced by: Based on observation and interview, the facility failed to provide a remote manual stop station for generator in accordance with NFPA 110 section 5.6.5.6. This deficiency affected all residents in the facility on the day of survey. Findings Include: At 9:30 AM, observation revealed during the building inspection tour on 9/26/24 revealed facility did not have a remote, distant manual stop for the neither of the two (2) generators. NFPA 110 5.6.5.6: All installations shall have a remote manual stop station of a type to prevent inadvertent or unintentional operation located outside the room housing the prime mover, where so installed, or elsewhere on the premises where the prime mover is located outside the building. The finding was acknowledged by the Administrator and Maintenance Supervisor verified this observation during the exit interview on 9/26/24.	K 918	1. The Maintenance Director was in-serviced related to the regulation requirements for a remote stop at a location distant from the generators on September 26, 2024. The contractor providing maintenance and repair services for the generators was contacted on September 26, 2024 regarding the installation of a remote stop for the generators. 2. All elders have the potential to be affected by this deficient practice. 3. The Maintenance Director and the contractor providing maintenance and repair services for the generators will perform a test of the required remote stop function immediately following installation. The Maintenance Director will continue to test the remote stops monthly for the duration of the 4th quarter. They will be tested on a quarterly basis thereafter. 4. A QAPI committee meeting will be held on October 18, 2024, to review and revise POC if additional concerns are identified. The POC will be reviewed at each monthly QA meeting thereafter until the close of the 4th quarter.		