

MSDH - Health Facilities Licensure and Certification

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: 15PC	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING _____	(X3) DATE SURVEY COMPLETED 12/11/2024
NAME OF PROVIDER OR SUPPLIER PINE CREST GUEST HOME INC		STREET ADDRESS, CITY, STATE, ZIP CODE 133 PINE STREET HAZLEHURST, MS 39083		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
M1245	45.41.1 Date of Construction & Life Safety... Date of Construction and Life Safety Code Compliance. 1. Buildings constructed after the effective date of these regulations shall comply with the edition of the Life Safety Code (NFPA 101) effective on the date of construction. 2. Buildings constructed prior to the effective date of these regulations shall comply with Chapter 13 of the Life Safety Code (NFPA 101), 1985 edition. This Statute is not met as evidenced by: Based on observations, the facility failed to have properly installed fire alarm control panel and system as per NFPA 101 section 9.6.6. The deficient practice affected all 47 residents in the facility on the day of the survey. Findings include: On 12/11/24 at 11:15 AM, observation revealed the fire alarm system was renovated and upgraded with a new panel and smoke detectors. The fire alarm system did not meet the current NFPA 72 guidelines. Observation also revealed pull stations that were too high from the finished floor and missing horn/strobe devices. The fire alarm panel is a major component of the fire alarm system, so all the other components such as pull stations, and horn strobes should have been upgraded.	M1245	. All residents have the potential to be affected. . Fire X company will replace our nonworking smoke detector front of room 117, correct the height of our pull station in room 124 and replace the 4 year batteries in our fire alarm system. . Maintenance department will conduct a 100% audit on all smoke detectors, confirming all smoke detectors are functioning correctly. Also our maintenance department will conduct a 100% audit on all fire alarm pull stations confirming they are at the required 4ft height form the floor. . Maintenance will have weekly audits in 6 rooms for eight weeks to ensure all smoke detectors & pull stations are working properly. Our completion date will be 2/7/2025	2/7/25

Mississippi State Department of Health
LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE

TITLE

(X6) DATE

Electronically Signed

12/30/24