

Division of Health Service Regulation

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: HAL051024	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING _____	(X3) DATE SURVEY COMPLETED R 08/30/2017
NAME OF PROVIDER OR SUPPLIER BROOKDALE SMITHFIELD		STREET ADDRESS, CITY, STATE, ZIP CODE 830 BERKSHIRE ROAD SMITHFIELD, NC 27577		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
{C 000}	Initial Comments Report of a Biennial Follow Up Construction Survey by Billy S. Bryant conducted on 08/30/2017. There are deficiencies that remain to be corrected.	{C 000}		
C 189	Building Equipment Maintained Safe, Operating SECTION .0300 - PHYSICAL PLANT 10A NCAC 13F .0311 OTHER REQUIREMENTS (a) The building and all fire safety, electrical, mechanical, and plumbing equipment in an adult care home shall be maintained in a safe and operating condition. (k) This Rule shall apply to new and existing facilities with the exception of Paragraph (e) which shall not apply to existing facilities. This Rule is not met as evidenced by: 1. Based on observation the facility's fire safety equipment (the fire sprinkler system) is not maintained in operating condition. Failure to maintain fire safety equipment in operating condition could effect occupants of the facility if the equipment (the fire sprinkler system) did not operate properly to provide the required protection function. New Finding on 08/30/2017: a. The valve for the pipe to the fire sprinkler system accelerator accelertaor was in the off position and the pressue gauge for the accelertor indicated no pressure on the line.	C 189		

Division of Health Service Regulation

LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE

TITLE

(X6) DATE