

Division of Health Service Regulation

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: FCL013047	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING: _____	(X3) DATE SURVEY COMPLETED R 01/11/2024
NAME OF PROVIDER OR SUPPLIER SUBURBAN GUARDIANSHIP		STREET ADDRESS, CITY, STATE, ZIP CODE 1061 UNION STREET SOUTH CONCORD, NC 28025		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
{C 000}	Initial Comments Report by Scott Greenwood DHSR Construction Section conducted a Biennial Follow Up Survey on January 11, 2024 from 9:15 AM to 10:00 AM. At the time of the follow up survey not all of the previously cited deficiencies have been corrected and a new deficiency was observed .Therefore further action is required. The cited deficiencies are as follows:	{C 000}		
{C 169}	Fire Safety-Smoke Detectors SECTION .0300 - THE BUILDING 10A NCAC 13G .0316 FIRE SAFETY AND DISASTER PLAN (b) The building shall be provided with smoke detectors as required by the North Carolina State Building Code and U.L. listed heat detectors connected to a dedicated sounding device located in the attic and basement. These detectors shall be interconnected and be provided with battery backup. Note: Smoke detectors are required to be interconnected by this Rule. The application of the Rule permits the heat detectors to be interconnected with smoke detectors, but does not require it. This Rule is not met as evidenced by: 1. At the time of the survey it was observed that the heat detectors were interconnected with the smoke detectors. This is not compliant with the rule. Take the necessary steps to wire the heat detectors on a dedicated circuit.	{C 169}	Plan of Correction for Tag C169 Facility will ensure heat detectors are on a dedicated circuit to meet rule compliance. Facility owner will monitor quarterly to ensure compliance is maintained.	5/31/2024

Division of Health Service Regulation

LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE

TITLE

(X8) DATE

STATE FORM

5009

6L6422

If continuation sheet 1 of 2

Division of Health Service Regulation

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: FCL013047	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING: _____		(X3) DATE SURVEY COMPLETED R 01/11/2024
NAME OF PROVIDER OR SUPPLIER SUBURBAN GUARDIANSHIP		STREET ADDRESS, CITY, STATE, ZIP CODE 1061 UNION STREET SOUTH CONCORD, NC 28025			
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE	
(C 174)	Continued From page 1	(C 174)			
(C 174)	Building Equipment Maintained Safe, Operating SECTION .0300 - THE BUILDING 10A NCAC 13G .0317 BUILDING SERVICE EQUIPMENT (a) The building and all fire safety, electrical, mechanical, and plumbing equipment in a family care home shall be maintained in a safe and operating condition. (j) This Rule shall apply to new and existing family care homes. This Rule is not met as evidenced by: 1. At the time of the survey it was observed that the dryer exhaust vent was extended out of the wall and was clogged with lint. This is not compliant with the rule. Take the necessary steps to install the vent cover at the wall and clean out the lint. New Deficiency 1. At the time of the survey it was observed that the exterior clothes dryer vent was missing. This is not compliant with the rule for routine exterior maintenance. Take the necessary steps to correct this deficiency.	(C 174)	Plan of Correction for Tag C174 Dryer exhaust vent extension and lint was removed and exterior dryer vent cover placed at the wall (See attachment A). Going forward facility owner will monitor exterior site quarterly to ensure regulation requirements remain in compliance.	3/9/2024	

Attachment A

