

Division of Health Service Regulation

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: HAL008034	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING _____	(X3) DATE SURVEY COMPLETED R 05/28/2025
NAME OF PROVIDER OR SUPPLIER WINDSOR HOUSE		STREET ADDRESS, CITY, STATE, ZIP CODE 336 SOUTH RHODES AVENUE WINDSOR, NC 27983		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
{C 000}	Initial Comments Report of a Biennial Follow Up Construction Survey by Suzanna Fay conducted on May 28, 2025. There are deficiencies from the Biennial Construction Survey that remain to be corrected.	{C 000}		
{C 111}	Must Have Current San. & Fire Safety Reports SECTION .0300 - PHYSICAL PLANT 10A NCAC 13F .0302 DESIGN AND CONSTRUCTION(f) The facility shall have current sanitation and fire and building safety inspection reports which shall be maintained in the home and available for review. This Rule is not met as evidenced by: 1. Review of records revealed that the facility did not have current fire and building safety inspection reports maintained in the home and available for review. Findings on May 28, 2025: a. There was still not a copy of the most current Fire Official's Inspection report available for review. They have not been able to schedule the sprinkler inspection, and the Fire Official will not come out until this is done. b. There has not been an Inspection and Testing of the fire sprinkler system in accordance with 2014 NFPA 25 4.1.10.2 since the system was returned to service following an impairment.	{C 111}		
{C 199}	Exhaust Ventilation SECTION .0300 - PHYSICAL PLANT	{C 199}		

Division of Health Service Regulation

LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE

TITLE

(X6) DATE

Division of Health Service Regulation

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: HAL008034	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING _____	(X3) DATE SURVEY COMPLETED R 05/28/2025
NAME OF PROVIDER OR SUPPLIER WINDSOR HOUSE		STREET ADDRESS, CITY, STATE, ZIP CODE 336 SOUTH RHODES AVENUE WINDSOR, NC 27983		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
{C 199}	Continued From page 1 10A NCAC 13F .0311 OTHER REQUIREMENTS (g) The spaces listed in this Paragraph shall be provided with exhaust ventilation at the rate of two cubic feet per minute per square foot. This requirement does not apply to facilities licensed before April 1, 1984, with natural ventilation in these specified spaces: (1) soiled linen storage; (2) soil utility room; (3) bathrooms and toilet rooms; (4) housekeeping closets; and (5) laundry area. (k) This Rule shall apply to new and existing facilities with the exception of Paragraph (e) which shall not apply to existing facilities. This Rule is not met as evidenced by: 1. Observations revealed that the facility did not maintain exhaust ventilation in specified spaces. Lack of ventilation allows for the build up humidity that can cause mildew and slick areas and prevents the dissipation of odors. Findings on May 28, 2025: a. The exhaust fans on the 200 Hall do not appear to be working. Interview with staff revealed that they had a quote to replace the fans from an outside vendor but the estimate had not been approved at this time.	{C 199}		